

**CITY OF SOUTH HAVEN
NORTH SHORE DRIVE RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES**

SRF #5602-01

ACI Project No.: 14-0890

September 14, 2016
8:30am

Attendees:

Kyle Ellis	Milbocker & Sons
Mike Schultz	Abonmarche
Corey A. Kadow, PE	Abonmarche

cc:

Brian Dissette	City of South Haven
Larry Halberstadt	City of South Haven
Bill Hunter	City of South Haven
Bob DeOrsey	Republic Services (Reliable Disposal)
Timothy R. Drews, PE, PTOE	Abonmarche
Christopher J. Cook, PE	Abonmarche

1. Old Business:

A. Alterations to Traffic Control:

1. Additional detour signage for northbound & southbound North Shore Drive traffic has been requested near the Dyckman/Black River Street and Dyckman/Park Avenue intersections. Additional detour signs have been brought out to the site and seem to be working well.

B. Trash Pickup:

1. Trash receptacles need to be placed at the nearest side street when the street is not accessible.

C. Kal Haven Trail @ Blue Star Highway Project:

1. This project is scheduled to start on October 3, 2016. We'll need to coordinate traffic control signage once our Phase III detour is installed.

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. 2016-08-31 NSD - Sanitary Structures – Approved
2. 2016-08-31 MILBOCKER SOUTH HAVEN #1 NORTH SHORE SUBMITTAL PART 1 – Approved.
3. 2016-08-31 MILBOCKER SOUTH HAVEN #1 NORTH SHORE SUBMITTAL PART 2 – Approved.

B. Upcoming Submittals

1. NSD Storm Structures
2. Concrete

3. Current Progress:

- Milbocker & Sons is mobilized.
- Traffic control is in place and currently detouring traffic per Phase I plan.
- Dyckman Avenue is milled and pavement is removed where indicated on the plan.
- Sanitary sewer installation is complete on Dyckman Avenue, and will finish up sanitary on NSD/Dyckman intersection today.
- New sanitary sewer service is installed to north side memories.

4. Schedule for Next Week

- A. Aggregate base installation work end of week/early next week.
- B. Grading work early/mid-week.
- C. Duran Concrete work early/mid-week for parking.
- D. Michigan Paving & Materials will be installing HMA on Dyckman Avenue on Thursday and/or Saturday. **NSD/Dyckman intersection shall remain 1-1/2" low and just be paved through leveling course asphalt.** Temporary wedges shall be placed at adjacent butt joints to provide a transition to finish grade.
- E. NSD work anticipated to start on 9-26-16 with the setup of traffic control on Phase II.
- F. Milling/pulverizing of NSD expected to start on Tuesday, 9-27-16.

Staking Needs:

None expected next week.

5. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1	TBD		Work is in-Process



6. Change Orders

Change Order	Amount	Cumulative Total	Status
1	\$15,300	\$15,300	Draft in-Process

A. Change Order No.1

1. Double Sweep Tee's for Cleanouts (180 cleanouts x \$85/each \$15,300
2. Additional Detour Signage
3. Additional T&M for existing unmarked water main in close proximity to new sanitary sewer.

7. Resident Issues

- A. Dust Issues – No issues at this time.
- B. Traffic Control – Detour Route Changes for Phase I
 1. Give Em A Brake Safety to bring additional northbound & southbound guidance signs to be installed at the Black River Street/Dyckman and Park Ave/Dyckman intersections.
- C. Carole Peterson (#501 NSD) Replace second curb cut near north edge of property?

8. Action Items:

- A. Tree Removal. Tree removal is not permitted to take place until after October 1, 2016.
- B. Coordination with the electrical utility companies during pole relocation and underground service work.

9. Other Discussions

- A. None at this time.

10. Meeting Adjourned:

9:00 a.m.

11. Next Meeting Scheduled:

09/21/2016 @ 8:30 a.m. @ DPW

