

**CITY OF SOUTH HAVEN
NORTH SHORE DRIVE RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES**

SRF #5602-01

ACI Project No.: 14-0890

September 21, 2016

8:30am

Attendees:

Kyle Ellis	Milbocker & Sons
Bill Hunter	City of South Haven
Corey A. Kadow, PE	Abonmarche

cc:

Brian Dissette	City of South Haven
Larry Halberstadt	City of South Haven
Bob DeOrsey	Republic Services (Reliable Disposal)
Timothy R. Drews, PE, PTOE	Abonmarche
Christopher J. Cook, PE	Abonmarche
Mike Schultz	Abonmarche

1. Old Business:

A. Alterations to Traffic Control:

1. Additional detour signage for northbound & southbound North Shore Drive traffic has been requested near the Dyckman/Black River Street and Dyckman/Park Avenue intersections. Additional detour signs have been brought out to the site and seem to be working well.

B. Trash Pickup:

1. Trash receptacles need to be placed at the nearest side street when the street is not accessible.

C. Kal Haven Trail @ Blue Star Highway Project:

1. This project is scheduled to start on October 3, 2016. We'll need to coordinate traffic control signage once our Phase III detour is installed.

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. NSD - Sanitary Structures – Approved 08-31-16.
2. MILBOCKER SOUTH HAVEN #1 NORTH SHORE SUBMITTAL PART 1 – Approved 08-31-16.
3. MILBOCKER SOUTH HAVEN #1 NORTH SHORE SUBMITTAL PART 2 – Approved 08-31-2016.
4. Concrete Submittals – Approved 09-20-16.

B. Upcoming Submittals

1. NSD Storm Structures
2. HMA Materials Submittal

3. Current Progress:

- A. Finished all underground sanitary sewer work as part of Phase I.
- B. Finished the added water main work on the south side of the NSD/Dyckman intersection.
- C. Removal of the existing 6" water main within the NSD/Dyckman intersection.
- D. Sand subbase installation on Dyckman Avenue.
- E. Aggregate base installation on Dyckman Avenue.

4. Schedule for Next Week

- A. Finish installing and fine grading of aggregate base today on Phase I.
- B. HMA is scheduled for tomorrow, Thursday, September 22, 2016 (pending weather).
- C. Possible finishing of HMA on Friday, September 23, 2016 if not completed on Thursday.
- D. Clean up on Dyckman Avenue is scheduled for Friday, September 23, 2016.
- E. Set up of traffic control for Phase II scheduled for Monday, September 26, 2016.
- F. Pulverizing HMA on NSD (Phase II) expected to start Tuesday, September 27, 2016.
- G. Removal of existing curb & gutter and sidewalks within Phase II will take place during the week.
- H. Possible sanitary sewer installation work may start late week.

5. Staking Needs:

Sanitary Manhole #2, #3, and #4



6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1	TBD		Work is in-Process

7. Change Orders

Change Order	Amount	Cumulative Total	Status
1	\$21,580	\$21,580	Draft in-Process

A. Change Order No.1

1. Double Sweep Tee's upcharge for Cleanouts (180 cleanouts x \$85/each \$15,300.
2. Additional T&M for existing unmarked water main in close proximity to new sanitary sewer, \$2,540.
3. Additional water main work at NSD/Dyckman intersection, \$3,740.

8. Resident Issues

- A. Dust Issues – No issues at this time.
- B. Traffic Control – Detour Route Changes for Phase I
 1. Give Em A Brake Safety to bring additional northbound & southbound guidance signs to be installed at the Black River Street/Dyckman and Park Ave/Dyckman intersections.
- C. Carole Peterson (#501 NSD) Replace second curb cut near north edge of property?

9. Action Items:

- A. Tree Removal. Tree removal is **not permitted** to take place until after October 1, 2016.
- B. Coordination with the electrical utility companies during pole relocation and underground service work.

10. Other Discussions

- A. None

11. Meeting Adjourned:

9:05 a.m.

12. Next Meeting Scheduled:

09/28/2016 @ 8:30 a.m. @ DPW

