

MEMORANDUM

DATE: March 22, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Kalin Construction has completed installing sanitary services and started installing Phase II storm sewer. Storm service laterals are being installed as well. Water main testing began late last week and will be completed mid-week. Water services will be connected once testing is complete. Due to the age and condition of the existing water main, there is a section of new water main in the vicinity of Apache Court and Sheridan Road that remains to be completed. That section will also undergo testing once it has been constructed. South of Lovejoy, work on the lift station is underway.



Construction Schedule:



In the coming week, construction will continue on the storm sewer. Any remaining water and storm services will be connected. We anticipate beginning road reconstruction the first week in April.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.