

MEMORANDUM

DATE: April 5, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

The weather has not cooperated, but the Kalin Construction has made progress when possible. The final stretch of new water main has been installed between Beaver Court and Sheridan Road. Pressure testing is complete, and bacteriological testing are underway.

Remaining storm sewer and catch basins are being installed on Monroe Blvd. South of Lovejoy, Kalin continues making progress on the lift station and force main work.



Construction Schedule:



Kalin will reconnect water services and complete tie-ins on the side streets. The crew will drop back to the area near Lovejoy and the creek. A short stretch of storm sewer will be installed on Lovejoy Avenue, and work will continue on the lift station and connecting sewers.

Road reconstruction north of Lovejoy may begin by late next week. You will see a number of construction stakes installed for roadway grading. Please avoid disturbing those stakes.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.