

## MEMORANDUM

DATE: May 3, 2017

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

### Current Progress:

Monroe Boulevard is continuing to take shape. Construction crews are installing sidewalks and driveways. Storm sewer is complete on Lovejoy.

South of Lovejoy, Kalin continues making progress on the lift station and force main work. Control panel and electrical equipment will be installed this week and next.



### Construction Schedule:

Concrete work will continue. The road crew is coordinating their work with electrical utility relocation.

The new Indian Grove Lift Station is nearing completion. Following successful testing of the new station, the old block structure will be demolished, an emergency standby generator will be installed, and the site will be restored.

Thursday, May 4, 2017, the mailboxes south of Lovejoy will be relocated to the west side of the road. Affected residents have been notified with door hangers.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.

