

MEMORANDUM

DATE: May 10, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Monroe Boulevard is continuing to take shape. Concrete sidewalks, drives and ramps are mostly poured.

South of Lovejoy, Kalin continues making progress on the lift station and force main work. Control panel and electrical equipment are in place.

The City's electrical department is working with their contractor to get electrical facilities onto new poles and get other utilities moved.



Construction Schedule:



The new Indian Grove Lift Station is virtually complete. We are waiting on electrical inspection and electrical service to be switched. During the switch, we will be providing power to both stations. A generator may be employed to keep the old station in service until we are ready to route flow permanently to the new lift station.

Following the switch to the new station, the old block structure will be demolished, an emergency standby generator will be installed, and the site will be restored.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.