

## MEMORANDUM

DATE: May 17, 2017

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

### **Current Progress:**

Monroe Boulevard is continuing to take shape. Concrete sidewalks, drives and ramps are mostly poured. The topsoil grading has made a good deal of progress this week.

South of Lovejoy, Kalin has put the final touches on the lift station, which is ready for testing this week.

The City's electrical department is working with their contractor to get electrical facilities onto new poles and get other utilities moved.



### **Construction Schedule:**



We have good news on Monroe Blvd. Concrete work will be wrapped up on Thursday, May 18<sup>th</sup>. Base course asphalt paving is scheduled for Friday, May 19<sup>th</sup>!

The new Indian Grove Lift Station is scheduled for startup this Friday. Following a successful startup and testing of the new station, it will be put online. During the switch, we will be providing power to both stations. Following the switch to the new station, the old block structure will be demolished, an emergency standby generator will be installed. At that point, work will be

focused on landscape plantings and signage prior to top course asphalt.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.