

MEMORANDUM

DATE: September 21, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

North Shore Drive Project

Construction on Dyckman Avenue draws closer and closer to an end. This week the contractor finished the installation of all underground utilities in this phase, including some additional water main work that was necessary due to the presence of a leaking water valve. The contractor has also been busy hauling in sand and gravel to prepare Dyckman Avenue for paving. Currently, paving on this



block is scheduled for tomorrow, Thursday, September 22, 2016. The Contractor expects to be able to pave all three courses of asphalt on Thursday, and if not, the paving will be finished on Friday, September 23, 2016. Once paving is complete, Dyckman Avenue (between North Shore Drive and Park Avenue) will be reopened to traffic. As shown in the imbedded map, traffic

approaching the North Shore Drive / Dyckman Avenue intersection will only be permitted to

turn southbound onto North Shore Drive as Phase II construction will be underway. Traffic north of Dyckman on North Shore Drive will utilize the detour shown. Traffic control and signage for Phase II is expected to be installed on Monday, September 26, 2016, and removal/pulverizing of the existing asphalt on North Shore Drive will take place the following day on Tuesday, September 27, 2016. This pulverized material will remain in place and provide a temporary gravel type driving surface for residents within the construction limits after construction hours, and at times during daytime construction. Our weekly "tailgate talks", continue to be well attended and will continue to take place on Wednesday's at 9:30 a.m. Our next tailgate meeting will take place in our Phase II area and will be located within Packard Park. The contractor expects to also start sanitary sewer work late in the week after the pulverizing of the asphalt is complete.

