

MEMORANDUM

DATE: October 5, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

North Shore Drive Project

Last week, Milbocker & Sons finished pulverizing the existing surface of North Shore Drive (NSD) from Dyckman Avenue to Brockway Avenue. Existing curb & gutter and concrete driveway approaches have also been removed within this area. Removal of the existing concrete sidewalks will be limited to isolated areas where underground utility service work is taking place. These shorter sections of removed sidewalk will be temporarily backfilled with a gravel material to remain in a passable state. The remainder of the sidewalk removal will be postponed until it is absolutely necessary for us to complete our work.

As mentioned in previous updates, this stretch of NSD may be difficult at times to access during construction hours. Access to homes within the construction limits will be restored by the close of business each day. The pulverized material will remain in place and provide a temporary gravel type driving surface.

This week started with sanitary sewer work on the south end of the project near Dyckman Avenue. This is first underground utility being installed due to it being the deepest utility within the street. This work will



progress to the north over the next several weeks. During the installation of this new sewer main, the Contractor will also be replacing the smaller 6" service laterals at the same time. These service laterals are being replaced from the new main in the center of the street, to the sidewalk location. At that point, the new 6" sanitary service will be connected to your existing service. During this connection work, the Contractor may ask you to hold off on running water or flushing toilets until the connection is made.

We did have an incident yesterday when a small 2" unmarked gas main was damaged by an excavator. This main was believed to be retired and out of service, and therefore was not located during the existing utility marking request. The appropriate people were called

in immediately and the issue was quickly resolved. Thanks to everyone involved for their quick repair.

Tree removal work has also started as of this past Monday. The subcontractor is currently working north of Wells Street and is progressing toward Baseline Road. They expect to be complete with tree removal work by the end of next week. Stump removal work will also be starting shortly.

Weekly "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. for anyone with specific project related questions, or someone who just wants to be in the know. These meetings take place on the sidewalk in front of North Side Memories on Dyckman Avenue. Feel free to stop in and ask questions, or just come out to meet the team.