

MEMORANDUM

DATE: November 16, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

North Shore Drive Project

Over the past week, Milbocker & Sons has all but completed new sanitary sewer and water services within the Phase II area (Dyckman to Brockway). Currently one (1) sanitary lateral, and two (2) water services remain in this area. The Contractor has also continued working on the installation of the new mainline storm sewer system. This work started just north of Dyckman Avenue and is currently about 500' south of Brockway Street. A small amount of storm sewer mainline work still remains near the north side of the Dyckman intersection, and will happen over the next few days.



Also this week, concrete removals with the Phase III area (Brockway to Baseline) continue to proceed to the north. As mentioned in previous updates, once the existing concrete pavement is removed, gravel is to be replaced to provide access to properties within the Phase III area. Short-term interruptions to driveways/property access should be expected when the removal work is taking place in that location. Access will be restored soon after the concrete is removed.

Late this week/early next week, our side street water main connection work will be tied into the existing side street mains. With our revised pipe/valve configurations, we anticipate only 1-2 residences will be impacted with this work. This connection work will be performed after pressure and chlorination testing has passed. When this work happens, a short-term water outage of 2-4 hours can be expected if your property is impacted.

Over the short Thanksgiving week, Milbocker & Sons will continue to focus their efforts on mainline storm sewer work. This work will predominately happen within the Phase II area (Dyckman to Brockway), but will likely include some storm sewer work on Necome Street in Phase III. The Contractor expects to have the mainline storm sewer work

(within Phase II), and the Newcome Street storm sewer work complete prior to the Thanksgiving holiday.

Other potential work for next week includes storm lead and catch basin placement within the Phase II area, storm lateral work to east side properties, and cleanup work to tidy the site up for the upcoming holiday weekend.

For anyone with specific project related questions, weekly on-site "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. These meetings take place on the sidewalk in front of North Side Memories on Dyckman Avenue.