

## MEMORANDUM

DATE: November 30, 2016

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

### **Current Progress:**

The construction crew is wrapping up Phase I of the Monroe Boulevard & Indian Grove Lift Station Project. Underground utilities within the roadway are complete. Curb and gutter and leveling course asphalt pavement have been placed. Concrete drives have been placed and have cured sufficiently to receive vehicular traffic. Residents should resume use of their driveways if they are not already doing so.

This week, the crew has been concentrating on sanitary sewer and force main installation. The force main along Lovejoy Avenue is progressing and is scheduled to be complete by the end of next week.



### **Construction Schedule:**



Looking ahead, Kalin will be continuing work on storm sewer and water main from the Lovejoy Avenue intersection to a point just south of Chippewa Court. The weather has continued to cooperate with construction, and the work we are able to complete this fall will help save time in the Spring and Summer next year.

Lovejoy will be closed to through traffic between Monroe and St. Joseph. Monroe will be closed to through traffic between Lovejoy and Chippewa. Access will be maintained to residents within the active construction area at the beginning end of each day and as much as possible throughout. Residents outside the active construction zone should follow the posted detours to the north (to Elkenburg) and south (to Blue Star Hwy)

Weekly "tailgate talks" will continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.