

## MEMORANDUM

DATE: December 15, 2016

TO: Brian Disette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

### Current Progress:

The first phase of construction is now complete!

This week, the crew has completed placing storm sewer and water main between Lovejoy Avenue and Chippewa Court. The trenches have been backfilled and a temporary roadway surface has been graded to receive traffic with asphalt millings.

This surface will remain until the spring when construction resumes.



### Construction Schedule:



Construction will be shutting down for the winter. Kalin will be responsible for ensuring the temporary roadway surface is adequate for conveying traffic throughout the winter. If there are issues with the condition of the temporary road surface or driveway approaches (i.e. rutting or soft spots), please notify the Project Engineer, Dan Dombos, PE at (269) 926-4549. He will notify Kalin and arrange for maintenance.

**Keep in mind that the section of Monroe between Lovejoy Avenue and Delaware Court is not permanent pavement. If possible, please select your travel route to avoid this area. This will reduce traffic on the temporary milled surface and maintain the quality of the road surface for the residents who live within this area.**

The City of South Haven will be plowing the roadway during the winter. If there are issues with snow accumulation, please contact the City Department of Public Works.

Weekly "tailgate talks" will be discontinued until work until Spring 2017 when construction will resume. If there are any questions or concerns, please contact Dan Dombos at (269)926-4549 or via email at [ddombos@abonmarche.com](mailto:ddombos@abonmarche.com).