

MEMORANDUM

DATE: September 7, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 Project Updates

North Shore Drive Project

Milbocker & Son's mobilized on Tuesday, September 5th, 2016 to set up traffic control devices, and mill/remove the pavement on Dyckman Avenue from North Shore Drive to Park Avenue.



Dyckman Avenue is currently closed to traffic in this block. Detour routes for northbound and southbound North Shore Drive were implemented Tuesday morning. Additional detour signage and local business open signs will be going up over the next several days. The Contractor is expected to start underground work on Friday. The installation of the underground utilities on this block is expected to take 2-3 days. Early to the middle of next week, the Contractor will be working within the Dyckman/North Shore Drive intersection to complete the associated underground work. Once underground work is complete, the

work will shift to surface items like concrete curb & gutter, drives, and preparation of the road base for paving. The first phase is expected to take 2-3 weeks to complete and be reopened to traffic.

Dunkley & Black River Street Project

Milbocker & Son's has indicated that they anticipate starting construction around January 9th, 2017 on the Dunkley & Black River Street project. Davis Construction has indicated that they plan to begin work on the Waste Water Treatment Plant (WWTP) on September 19, 2016.

Monroe Boulevard & Indian Grove Lift Station Project

Kalin Construction plans to start the Monroe Boulevard and Indian Grove Lift Station the week of October 10th, 2016.