



City of South Haven

Department of Public Works

DPW Building • 1199 8th Ave. • South Haven, Michigan 49090
Telephone (269) 637-0737 • Fax (269) 637-4778

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 17

Minimal work was completed during the week of February 2-6. The contractor has begun the effort to rebalance the bascule spans by removing steel from the counterweights. In addition, electric junction boxes were installed on each pier at the termination of the submarine cables.

The contractor is currently waiting for materials prior to resuming work. The main hydraulic cylinders are expected to arrive in approximately 2 weeks. At that point in time, work on the hydraulic system will begin. Once the hydraulic systems are in place, the electric and control wiring will be connected.

Production of the riveted steel floor grating began last week. The floor grating is scheduled for delivery in late March and installation will begin upon delivery.