



City of South Haven

Department of Public Works

DPW Building • 1199 8th Ave. • South Haven, Michigan 49090
Telephone (269) 637-0737 • Fax (269) 637-4778

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 19

No work was completed during the week of February 16-20.

The contractor is currently waiting for weather conditions to improve and for the remaining materials to be delivered, prior to resuming work. The main hydraulic cylinders are expected to arrive this week. At that point in time, work on the hydraulic system will begin. Once the hydraulic systems are in place, the electric and control wiring will be connected.

Production of the riveted steel floor grating began in early February. The floor grating is scheduled for delivery in late March and installation will begin upon delivery.

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 18

Page 2

