



City of South Haven

Department of Public Works

DPW Building • 1199 8th Ave. • South Haven, Michigan 49090
Telephone (269) 637-0737 • Fax (269) 637-4778

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 20

No work was completed during the week of February 23-27.

The contractor is currently waiting for weather conditions to improve and for the remaining materials to be delivered, prior to resuming work. The main hydraulic cylinders have been delivered to the mechanical subcontractor. It is anticipated that hydraulic cylinders will be installed next week. Once the cylinders are installed, hydraulic piping will be installed between the cylinders and the hydraulic power units.

Production of the riveted steel floor grating began in early February. The floor grating is scheduled for delivery in late March and installation will begin upon delivery.