

# MEMORANDUM

DATE: May 10, 2017

TO: Brian Dissette

FROM: Jason W. Marquardt, P.E.

RE: North Beach Park Improvement and Paving Project

## **North Beach Park Improvement Project**

Milbocker & Sons continues to work on concrete installation throughout the project limits with their focus on preparing the concrete ribbon along the east side of the lot. Barrel and caution tape will likely be placed on concrete work until it is safe to drive on. This usually takes 3-5 days. Aggregate base for the roadway is being installed in preparation for paving. Storm sewer work is complete. Asphalt paving is dependent on weather and completion of all other aspects of this project, tentatively scheduled to begin the end of next week. Site amenities will be installed as they become available.



## **North Beach Paving Project**

Compton, Inc. intends concrete work to be completed by the end of this week. They will replace the fallen retaining wall and continue preparation for milling for the asphalt paving. The pavement milling is anticipated to be at the end of next week or early in the week of May 22.

Tailgate talks for both projects will be completed every week on Tuesday at 3:00 pm at the Monroe Park Area. Once the paving dates are finalized, door notifications giving an updated schedule will be delivered. For anyone who has specific questions or comments, please feel free to contact me at (269) 926-4565.