

MEMORANDUM

DATE: November 1, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

North Shore Drive Project

Last week, Milbocker & Sons wrapped up the installation of our new sanitary sewer main on the south half of North Shore Drive (Dyckman Avenue to Brockway Avenue). The crews have since been busy continuing to install the new 6" service laterals to the existing homes. Removal of the existing concrete sidewalk continues to be limited to isolated areas where underground utility work is taking place. As mentioned in past updates, the remainder of the sidewalk removal will be postponed until it is absolutely necessary for us to complete other work.

Limited water service replacement work has also taken place over the past week. Homes currently connected to the smaller 6 inch water main, are being replaced and connected to the larger 12 inch water main which lies under the westerly sidewalk. The smaller 6 inch water main will be abandoned and taken out of service at the completion of this project.

Traffic control & signage was also installed late last week in preparation of the Phase III (Brockway Avenue to Baseline Road) work starting.

Today, November 1st, pulverizing of the existing Star road surface has started and existing concrete removals will follow closely behind within the Phase III area.

Over the next week, Milbocker will be continuing to install new sanitary services, water services, and will be starting the new storm sewer work. This work will be the primary focus of our efforts once the sanitary sewer service work in Phase II is complete.

Currently North Shore Drive is closed to through traffic from Dyckman Avenue to Baseline Road. Access will continue to be restored by the close of business each day. The pulverized material will remain in place and provide

a temporary gravel driving surface. As mentioned above, local access will be maintained when possible during the day, and restored by the end of each day. The detour route for North Shore Drive is shown (left). The signed route includes North Shore Drive, 72nd Street, Baseline Road, 71 1/2 Street, County Road 388/Phoenix Street, Broadway Street, and Dyckman Avenue. North Shore Drive traffic may also choose to use MDOT's detour route on I-196 as an alternate route.

For anyone with specific project related questions, weekly on-site "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. These meetings take place on the sidewalk in front of North Side Memories on Dyckman Avenue.

