



City of South Haven

Department of Public Works

DPW Building • 1199 8th Ave. • South Haven, Michigan 49090
Telephone (269) 637-0737 • Fax (269) 637-4778

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 23

The following work was performed during the week of March 16-20:

- Started repairs to the concrete sidewalks to match the new steel sidewalk plates
- Installed new navigation and walkway lighting
- Performed additional electrical wiring
- Began installation of riveted roadway grating

The following work will be completed during the week of March 23-27:

- Complete concrete sidewalk repairs
- Complete roadway grating installation
- Install all hydraulic cylinders and tail locks
- Begin installing hydraulic fluid tubing between the hydraulic pumps and cylinders

The following work is scheduled to be completed in April:

- Complete hydraulic work
- Installation of traffic gates
- Installation of light poles
- Installation of traffic signals
- Bascule span balancing
- Adjusting bearing plates

The bridge is scheduled to be operational for masted navigation on Thursday, April 16, 2015. The contractor should be able to remove the scaffolding beneath the center span by April 1, 2015 to improve navigational clearance for non-masted navigation.

The roadway will remain closed to automobile traffic until Dyckman Avenue is paved in mid-May. The sidewalks will be reopened for pedestrian traffic no later than May 1, 2015.

New Navigation Lighting



Sidewalk Repairs



New Riveted Steel Deck Grating

