

MEMORANDUM

DATE: October 26, 2016

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

The Construction crew has completed the majority of the storm sewer work in Phase 1, and that have moved on to installation of other underground utilities.

A new 12" water main was bored beneath the creek and the crew is working to place additional water main and complete the connection to the rest of the city water system. The crew is using temporary valves, called line stops, to segments of water main and reduce the need for water shutdowns.

The directional boring crew has repositioned and is now working on boring for installation of the new force main between the Inidan Grove Lift Station and Monroe Boulevard.



Construction crew installing line stops near the intersection of Monroe Blvd. and Streamwood Dr.

Construction Schedule:



The directional boring contractor expects to complete placement of force main beneath the creek by next week. Also scheduled for next week, the contractor will be testing water main replacing water services between Streamwood Drive and the Creek. Switching water services to the new main will require the service to be shut off for a period of several hours. Look for door hangers to notify you of shutoffs, so you can plan accordingly.

Once the directional boring work and water main are complete, the crew will be working to install the rest of the new force main along Monroe Blvd and Lovejoy Avenue. Please note, the work to tie in force main at the instersection of Lovejoy Avenue and St. Joseph Street will require closure of this

section of roadway. During this work, residents should use the posted detour on Elkenburg, Center, and LaGrange to reach Blue Star Highway.

Weekly "tailgate talks" will continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.