



# City of South Haven

## Department of Public Works

DPW Building • 1199 8<sup>th</sup> Ave. • South Haven, Michigan 49090  
Telephone (269) 637-0737 • Fax (269) 637-4778

### **Dyckman Avenue Bascule Bridge Rehabilitation**

#### Progress Report – Week 2

The following work was performed during the week of October 20 – 24, 2014:

- Pressure washing of top layer of rebar exposed during hydrodemolition
- Additional hand chipping
- Repair of rebar damaged during hydrodemolition
- Cleanup from hydrodemolition
- Forming underside of deck where necessary
- Pouring of new wearing surface using microsilica fume concrete

It is anticipated that the following work items will be completed during the week of October 27 – 31, 2014:

- Wet curing of deck overlay
- Cleanup from deck overlay operations
- Full depth removal of concrete deck over west counterweight by hand chipping
- Forming for full depth deck pour over west counterweight
- Pouring of full depth deck over west counterweight

Attached are photos of the placement of the deck overlay that occurred on October 24:

**Dyckman Avenue Bascule Bridge Rehabilitation**  
Progress Report – Week 2  
Page 2

Concrete Delivery and Pumping



Concrete Placement and Finishing



Concrete Deck Screed

