



City of South Haven

Department of Public Works

DPW Building • 1199 8th Ave. • South Haven, Michigan 49090
Telephone (269) 637-0737 • Fax (269) 637-4778

Dyckman Avenue Bascule Bridge Rehabilitation

Progress Report – Week 22

No work was performed during the week of March 9-13. The contractor plans to be on site with full crews beginning on Monday, March 16. When work resumes, the contractor will be working on the following items:

- Installing remaining hydraulic components
- Installing hydraulic fluid tubing between the hydraulic pumps and cylinders
- Installation of walkway and navigation lighting
- Installation of traffic gates
- Installation of light poles
- Installation of traffic signals
- Repairs to the concrete sidewalks to match the new steel sidewalk plates
- Bascule span balancing
- Adjusting bearing plates
- Installation of riveted roadway grating

The bridge is scheduled to be operational for masted navigation on Thursday, April 16, 2015. The contractor should be able to remove the scaffolding beneath the center span within the next 2-3 weeks to improve navigational clearance for non-masted navigation.

The roadway will remain closed to automobile traffic until Dyckman Avenue is paved in mid-May. The sidewalks will be reopened for pedestrian traffic no later than May 1, 2015.